# Fermilab Accelerator Operations Summary for FY18 – Q1

10/2/2017 - 1/1/2018

#### **Executive Summary:**

During the reporting period beam was delivered to the NuMI target for NOvA, and MINERvA data taking. Beam was also delivered to Switchyard 120 to support a program of test beam experiments at the Fermilab Test Beam Facility (FTBF), to the BNB target for MicroBooNE data taking, and to the new muon g-2 beamline and storage ring to begin commissioning.

During the quarter there were periods of scheduled and unscheduled downtime. During the full reporting period,  $8.13 \times 10^{19}$  protons were delivered on target for NuMI and  $8.95 \times 10^{19}$  protons were delivered on the BNB target.

More detailed information is available in presentations at the weekly All Experimenters' Meetings. See reports on the web at

http://www.fnal.gov/directorate/program\_planning/all\_experimenters\_meetings/index.html

#### **Status and Plans:**


After the scheduled summer maintenance period, the accelerator startup began in mid-October We began delivering beam to the Booster Neutrino Beamline for MicroBooNE on October 27<sup>th</sup>. Beam delivery to other experimental areas was delayed partly due to a faulted magnet in the NuMI beamline. Beam was being delivered for NuMI target scans, using Main Injector only, and for the SY120 program the week of November 6<sup>th</sup>. G-2 commissioning began the following week. Recycler began slip-stacking and delivering higher beam power the week of November 27<sup>th</sup>. 700kW equivalent beam power was reach early in December. Plans to maintain stable operation to experiments.

## The notable events for the quarter:

- The newly installed Marx Modulators in stations LRF2 & LRF3 are being used for beam operation.
- MI52 Septa was replaced.
- Reached 700 kW NuMI target power.
- Delivered beam to all experimental areas after the summer shutdown.

#### **Performance**

	Metric	Achieved
Average protons on NuMI target per week	-	6.26x10 <sup>18</sup>
Integrated POT for NuMI for period	9.60x10 <sup>19</sup>	8.13x10 <sup>19</sup>
FY18 integrated POT for NuMI to date	9.60x10 <sup>19</sup>	8.13x10 <sup>19</sup>
FY18 actual NuMI uptime to date (hours)	-	967.0
Percent Uptime (Recorded/Scheduled FY18)	-	88.0%
Average protons on BNB target per week	-	6.89x10 <sup>18</sup>
Integrated POT for BNB for period	7.01x10 <sup>19</sup>	8.95x10 <sup>19</sup>
FY18 integrated POT for BNB to date	7.01x10 <sup>19</sup>	8.95x10 <sup>19</sup>
FY18 actual BNB uptime to date (hours)	-	1426.0
Percent Uptime (Recorded/Scheduled FY18)	-	92.0%



## **Notes**

- 1) "Metric" corresponds to the projected expected Protons-on-Target. The "Design" and "Base" profiles are respectively 125% and 87.5% of the "Metric" profile. The numbers quoted correspond to the proposed FY18 metric.
- 2) "Achieved" corresponds to the performance during the reporting period.
- 3) Percent uptime (actual/scheduled) since October 2017.